BRUHAT BANGALORE MAHANAGARA PALIKE

Engineering Department

COMPLETION REPORT

1	Completion Report of the work of :	**Construction of lead of drain to SWD in ward no-02 of yelahanka Sub division.**
2	Sanctioned Estimate No. And Date	
3	Name of the Contractor	**Sri K N Ravikumar**
4	Time Stipulated for Completion of work	90 days
5	Date of Commencement	24-8-2020
6	Date of Completion:	6-11-2020
7	Measurment Recorded	6-11-2020
	M.B No	3695
	Page No	36943 to 36944
8	Name of the Office/ Officials incharge of the work	
	1) Asst. Exe.Engineer	RAJANI KANTH MALI
	2) Asst. Engineer	CHANDRAKANTHARAJU. P.A.

Estiamte Amount / Tender	Amount Claimed as per Actuals	Excess	Savings	Remarks

) Certified that the above work has been completed with in the stipulated time Snoted in entrustment.

) Certified that above work has been executed satisfactorily.

ENGINEER
BRUHAT BANGALORE MAHANAGARA PALIKE

ASST. EXE. ENGINEER
SUB - DIVISION
BRUHAT BANGALORE MAHANAGARA PALIKE